

# NYAYA HEALTH NEPAL



possible



PRE-FABRICATED HEALTH FACILITIES  
CONSTRUCTION IN DOLAKHA  
UPDATE REPORT 8  
MAY 2016

## BACKGROUND/CONTEXT:

Following the devastating earthquake, Nyaya Health Nepal, based on the needs assessed by the Ministry of Health (MoH), signed a Memorandum of Understanding (MoU) with the Ministry of Health (MoH) for the construction of twenty-one Type-2 pre-fabricated health posts (HPs) in Dolakha District. This mandate was to cover the immediate need of reconstructing the health facilities destroyed during April/May earthquake in Nepal.

## MAY UPDATES:

### HIGHLIGHTS:

- Nyaya Health Nepal has reached 21/21 sites
- Rebuilding work has been completed in 6/21 sites: Boch, Mali, Lakuridanda, Sahare, Hawa, and Bhusafeda HPs
- Rebuilding work is going on in the other 9/21 sites
- Work has started in three new sites in May after clearance on land issue: Orang, Marbu and Lamidanda HP.
- Consultation with DHO is going on to address the land issues in the remaining 6/21 sites.

### RECONSTRUCTION UPDATES:

1. Boch HP: Prefab rebuilding has been completed.
2. Mali HP: Prefab rebuilding has been completed.



MALI HEALTHPOST

3. Lakuridanda HP: Prefab rebuilding has been completed.
4. Hawa HP: Prefab rebuilding has been completed.



HAWA HEALTHPOST

5. Sahare HP: Prefab rebuilding has been completed. Aluminum fabrication was completed in May.
6. Bhusafeda HP: Prefab rebuilding has been completed. IPS work, electric work and aluminum fabrication were completed in May.
7. Katakuti HP: 90% of the prefab panel installation has been completed. The rebuilding work is scheduled to get completed by the end of June.
8. Lapilang HP: Work has resumed. Verandah wall work is going on. Roofing work is to be started next.
9. Jhule HP: 90% of the prefab panel installation has been completed. The rebuilding work is scheduled to be completed by mid-July.
10. Dandakharka HP: 60% of prefab installation has been completed. The rebuilding work is scheduled to be completed by mid-July.



DANDAKHARKA HEALTHPOST

11. Namdu HP: Floor PCC, truss fabrication work, and roofing work has been completed. Work on hold for technical reasons. Work is scheduled to be resumed in June.



NAMDU HEALTHPOST

12. Jhyaku HP: Work has resumed. Truss work has been completed. The rebuilding work is expected to be completed in mid-August.
- 13–14. Marbu, Orang HPs: The land issue has been resolved. Foundation excavation work is going on. The rebuilding work is expected to be completed by last week of August.
15. Lamidanda HP: The land issue has been resolved. Site survey has been completed. Transportation of construction materials to the site is going on. The rebuilding work is expected to be completed by early September.

16–21. Ghyangsukathokar, Japhe, Alampu, Khare, Bhirkot, Chyama HPs: Appropriate land has not yet been made available for the rebuilding work. Consultation is going on with DHO to address this issue. Once the rebuilding work starts, it takes three months to complete the work for a given site.

## MEETINGS AND CONSULTATION

Nyaya Health Nepal has been meeting officials from District Administrative Office (DAO), District Development Committee (DDC), and District Health Office (DHO) for consultation on a regular basis, and has been working in close coordination with District Health Office. We plan to have regular structured meetings with all the authorities going forward.

## CHALLENGES

The major challenge is listed as follows:

- Land issue: Appropriate land for prefab construction has not been finalized in six health posts: Ghyangsukathokar, Japhe, Alampu, Khare, Bhirkot, and Chyama. In some cases, while it was told that the land issue has been resolved, it was learnt on going to the field, that things are still not resolved as per the need. This has kept work on hold in these sites.

## NEXT STEPS FOR JUNE

- Accelerate the rebuilding efforts in the 9 current sites
- Work closely with the District Health Office to figure out a way ahead for the six health posts with issues on land.